

**Tentative Schedule for 149 Greenwood Ave**

<b>TASK</b>	<b>DURATION</b>
Mobilization / Layout / Erosion Controls	1 Week
Bulk Earth Work	1.5 Week
Retaining Wall Installation	3 Week
Concrete Curb / Sidewalk Installation	1.5 Week
Asphalt Paving / Striping / Signage	1 Week
<b>Total Project Duration</b>	<b>8 Weeks</b>